
OPERATIONS MANAGER

COUNCIL REPORT Meeting: 16th December 2020



ITEM1: Building & Construction

Item 1.1. Housing Upgrades

Current committed orders status for the **20/21 financial year** at 9th December 2020:

Upgrades

Committed \$657,636.35 Outstanding \$199,169.18

Plug Ins

Committed \$2,105,931.33

Covered Outdoor Living Areas

Committed \$389,773.91 Outstanding \$23,278.20

Linen Closet Program

Committed \$59,356.90 Outstanding \$12,588.16

Government Buildings

Committed \$765,831.29 Outstanding \$402,453.29

Occupational Therapy Modifications

Committed \$289,046.72 Outstanding \$135,066.36

Item 1.3. GEH Housing - 13 Binthin

Final defects completed, houses are ready for PC inspection and handover. Q Build has indicated this will happen in the new year.

Item 1.4. Interim Capital Housing Program

Current status as at 9th December 2020:

- Construction Ready drawings and engineering completed
- Works have commenced on the following properties:
 - o 152 Thuppi St **50%**
 - o 28 Muni St 40%
 - o 22A Flierl St **50%**
 - o 106 Rose St 25%

- o 110 Rose St 25%
- o 27 Muni St 50%
- o 81 Kotzur St 25%
- o 46B Poland St 20%
- o 80 Kernich St 20%
- 157 Thuppi St 10%
- o 89 Rose St 10%

ITEM 2: Civil

Item 2.1 Works Update

Civil has completed an additional 5km of seal along Elim Beach Rd. The remainder of the year will be spent on Elim drainage works and packing machinery down.

ITEM 3. Parks and Gardens

No Issues

Item 4. Pest / Animal Management

Item 4.1 Vet Visit October Discharge Summary

Summary of works:
26 x dectomax injections
6 x C3 vaccinations
5 x wound treatments
2 x de-sexing implants (mature female dogs)
Next visit planned for February 2021.

ITEM 5. Warehouse

No Issues

ITEM 6. Water & Waste

No Issues

ITEM 7. Other Current Projects

Item 7.1. ICCIP Projects

Re-design of Waste Refuse – Works underway, civil works 100%, bitumen seal complete. Fencing to commence

Water & Waste SCADA Telemetry – Completed 100%

Paddle Stirrers For Sewage Ponds – Completed 100%

Macerator at Waste Pump Station – Completed 100%

Back Up Generators for Water Treatment Infrastructure - Completed 100%

Automated Chlorine Dosing – Completed 100%

Replacement of Flow Meters – Completed 100%

Replace Switchboard at Water Treatment Plant Pump Station – Completed 100%

Filtration on two existing unused bores (PB 2 & PB3) – Currently being quoted

Leachate pit and pump station at Waste Refuse – To be quoted

Replacement of Reservoir Flow Meters - Completed 100%

Item 7.2. ATSI TIDS 2019/20

Street lighting upgrade - Theile/Muni St

- Ergon has replaced existing street lighting with LED
- Footings completed
- Poles installed and commissioned
- Bollards to be installed

Line Marking - Battle Camp Turn Off to Hope Vale

- Line marking complete
- Road verges to be slashed in the new year

Item 7.3. Works 4 Queensland 19/21

Pioneer Hall Stage 2 - 100% Complete

Supermarket Upgrade – Variation to be completed, some works under way

Demolition of 3A Flierl – Variation to be completed

Open Space/Streetscaping – Drawings all completed. **S**ome elements underway. Major works to commence around the tree of knowledge and Muni Street centre median strip after pedestrian footpaths and speed bump crossings have been completed and installed.

Item 7.4. LGGSP 19/21 - Banana Farm Road Seal

- 99% complete
- Final signage to be erected

Item 7.5. QDRF - Elim Beach Bitumen Seal Extension

- Completed 100%
- Project to be acquitted

Item 7.6. Building Our Regions Round 4 - Kindergarten Extension and After-Hours Care Facility

- Final paint touch ups
- Splash Back to be installed
- Project 95% complete

Item 7.7. Roads 2 Recovery

Kerb maintenance and repairs – Works completed as per budget allowance 100%

Item 7.8. Community Disaster Signage

- 100% complete

Item 7.9. Works 4 Queensland COVID19

Value: \$1,240,000.00

To be completed by: 30th June 2021

- Cemetery Shelter Plans complete, contractors engaged. Works to commence in January
- Parks and Gardens Compound Shed Upgrade 100% completed
- Hope Vale Aged Care Upgrade Works underway 35%
- Hope Vale IKC Street Front Upgrade Materials ordered
- 1 Muni St Street Front Upgrade (Old Justice Building) Materials ordered

- Radio Station Upgrade Materials ordered
- Hope Vale Streetscape stage 3 Yet to commence
- Hope Vale Arts and Culture Centre Upgrade Materials ordered
- Hope Vale Drainage Upgrade (Behind school/MPC ovals) 100% completed
- Hope Vale Kindergarten Fence Upgrade Materials ordered, to commence in January

Item 7.10. Building Our Regions Round 5 – Hope Vale Township Community and Cultural Park

Value: \$2,000,000.00 - 50/50 Funded by BOR5 & Council

To be completed by: 3rd March 2022 Procurement underway, signage erected.

Item 7.11. Local Roads and Community Infrastructure Program

- Elim Beach Rd Bulls Crossing Bridge Repairs 90%

Item 7.12. Queensland Resilience and Risk Reduction Funding (QDRRRF)

Automated Generators at Child Care, Aged Care, and Business District – Generators ordered. Due to a bottleneck in international trade, the generators are not scheduled to arrive until February 2021.

Gene Brookes

Operations Manager 9th December 2020